

Highways and Built County
2 Staffordshire Place
Stafford
ST16 2DH

www.staffordshire.gov.uk/reportit
www.staffordshire.gov.uk/Highways/roadworks

Email: BurtonPFEP@staffordshire.gov.uk

Date: 03.05.23

Our Ref: D6750T/C/02

Dear Sir / Madam

Proposed Cycle Track; Station Street, Burton-upon-Trent Works Notification Update May 2023

I refer to my previous correspondence dated 23rd January 2023 and progress made to date on the construction of the scheme.

Phase 1 of the works on the northern side of Station Street, between Mosley Street and Union Street junction are substantially complete (with the exception of some works at Union Street Junction).

The phase 2 works are programmed to commence on 15th May 2023 for approximately 12 weeks and include:

- Provision of at level segregated cycle track along Station Street between Mosley Street and George Street on its southern side.
- Provision of at level segregated cycle track along Borough Road between Mosley Street and Railway Station on its southern side.

The planned date for completion of these works is early August 2023.

Unfortunately, due to unforeseen circumstances the proposed works at the junction of Station Street and Guild Street, together with carriageway surfacing works have been delayed due to outstanding diversion of existing utility apparatus.

Subject to confirmation of these diversion works it is expected that they will be completed late October 2023 (durations to be advised).

Due to this, Amey Highways will therefore leave site in August and return early November 2023, to complete the remaining cycle track improvement works. The scheme is planned to be completed by late November 2023.

To undertake the works safely, similar traffic management measures already in place will be used including:

- A one way road closure along Station Street and Borough Road to Railway Station, until early August 2023. Vehicles will be allowed to travel from Union Street to the Railway Station.
- Multi way lights at the junction of Borough Road and Mosley Street will be removed on 15th May for approximately four weeks whilst works are carried out on Borough Road, following this they will be re-erected until early August 2023
- Station Street night time closure or weekend working between Cross Street and Grants Yard for carriageway surfacing (durations to be advised).
- Multi way lights at the junction of Station Street and Guild Street.
(re-commencement of works early November 2023)

These works are being undertaken by Amey Highways on behalf of Staffordshire County Council, East Staffordshire Borough Council and Sustrans.

The scheme cannot be carried out without causing disruption. However, our contractor Amey Highways will make every endeavour to minimise the disruption and we apologise for any inconvenience caused to the public during this period.

We would like to thank you for your continued support and patience and if you require any further information, please do not hesitate to contact us by email
BurtonPFEP@staffordshire.gov.uk

If you require any additional information, you can use the following methods:

Construction website

<https://preview-staffscc.cloud.contensis.com/Transport/transportplanning/Active-travel-construction/Burton.aspx>

Project history

<https://www.staffordshire.gov.uk/Transport/transportplanning/Active-travel-fund/Active-travel-fund.aspx>

Stay Connected Service

To receive regular updates please sign up using the below link, you can also choose to receive updates and alerts from a selection of topics that matter most to you.

<https://www.staffordshire.gov.uk/Customer-Alerts/Customer-Alerts.aspx>

Amey on behalf Staffordshire County Council