


Scheme Update – April 2021

Scheme Progress



Visit our website to see the latest video drone footage of the scheme



Introduction

We are making great progress across the scheme, concrete pours to the viaduct towards Madford Retail Park have commenced. Final surfacing works for the majority of the scheme are planned to commence in late May subject to any unforeseen circumstances.



What's coming up

We are continuing with works to Doxey Road railway bridge with utility companies still working to complete their works inline with our programme. Pedestrian and cycle access will continue to be provided throughout, however, the footpath will be moved to allow us to work on both sides of the bridge deck so please take care when passing through this section of works.

Over the next month the drainage, kerbing and final surfacing works along Doxey Road and leading up to Doxey Road railway bridge will be finalised.

Traffic signals will be installed just off the roundabout leading into Sainsburys.

Final drainage, kerbing and surfacing works at Madford Retail Park between Tenpin and Lidl will take place over the next few weeks.

Final surfacing to the main junction into Madford Retail Park will take place at the end of May. A diversion will be put in place to carry out these works and details will be provided closer to the time.

We are continuing with construction of the new landscape embankment between Doxey Road running along the railway line up to the bridge.

Key Milestones

Surfacing works on Doxey Road

Final surfacing works for the majority of the site to commence apart from the viaduct

Complete viaduct works between Madford and Doxey Road Car Parks

Accommodation works to Doxey Road and Madford Retail Park car parks

April

May

June

July

*Dates in accordance with current programme and could be subject to change