


Scheme Update – January 2021

Scheme Progress



Visit our website to see the latest video drone footage of the scheme

Introduction

Firstly we would like to wish you a Happy New Year, we hope you are all staying safe and well during these difficult times. Since returning after the Christmas break we have seen some challenging weather conditions, with severe flooding, heavy snowfall and freezing temperatures.



What's coming up

Due to recent severe weather conditions resulting in heavy rainfall, snow and freezing temperatures we unfortunately have been unable to finish surfacing Unicorn Way, which has resulted in the Doxey Road railway bridge closure being put back. We apologise for any inconvenience this delay might cause and we are currently monitoring the forecasts over the coming days to allow us to complete the surfacing and closure of the bridge.

Our new planned date is 1st February, however, this

is subject to weather in the coming days. We will keep the diversion signs and the SWAR Staffordshire County Council website up to date with any date changes.

We continue to carry out drainage works at Madford Retail Park and on Doxey Road, we are also working on the retaining wall along Doxey Road and surfacing will be carried out in the carpark by the retaining wall when weather permits.

Key Milestones

Doxey Road Bridge Closure commences

Final surfacing works on Unicorn Way

Drainage works along new tie in road to Sainsburys carpark

Surfacing works on Doxey Road

Viaduct complete, kerbing and surfacing works to finalise

January

February

March

April

*Dates in accordance with current programme and could be subject to change