

Scheme Update – September 2021

Programme of Works

As we move closer to scheme completion we continue to make great progress, through what has been a challenging 18 months with Covid 19 we have continued throughout and driven the programme of works to achieve the anticipated completion of late Autumn 2021, our current planned completion dates are as follows:

- **The main carriageway works** - complete by early October 2021 with the exception of the installation of safety fencing between Sainsburys Roundabout and Greyfriars Place
- **The off line carriageway works which includes accommodation works** – complete late October 2021
- **The Landscaping works** – will be ongoing in accordance with the planting seasons.

****All these dates are subject to any unforeseen circumstances which may occur****


The delay to the installation of the safety fencing is obviously extremely disappointing and we will be working together with our supply chain partners to reduce this impact where possible.

Unfortunately there have been a number of external factors outside our control which has delayed the installation of the safety fencing including the pandemic and availability of materials.

These works are currently planned to be completed by mid November and as the safety fence is an essential element which affects the safety of all road users we will not be able to open this length of road until all these works are complete.


We would like to thank you for your continued support and patience throughout, if you require any further information, please don't hesitate to contact us at staffordwestern.accessroute@staffordshire.gov.uk

Scheme Progress



Visit our website to see the latest video drone footage of the scheme

Key Milestones



*Dates in accordance with current programme and could be subject to change

Contact Details

